UptimeEquip
Flexible Innovative Packaging Systems

SelectEquip
Flexible Innovative Packaging Systems

GENERAL SERVICE REPORT

Customer:	Bindaree Food Group	**Date:**	16.05.2023
Site Address:	6 Taree St Burleigh Heads	**Site Contact:**	Gary Towsey
		Phone:	0497 622 424
Customer PO #:		**Internal Job #:**	3836
Subject: Denester Motor Cable Install			

Equipment Type:	Serial Number:	Customer Line # (if applicable):
Trave 590	A/21/A-12629	2

Equipment condition:

Line 2 – Producing on arrival

Work Performed:

Line 2

- Attend site during production
- Organise with Gary to stop the line
- Site run in the denester cable for installation and left to be terminated by Selectequip
- Power off machine
- Run the cable into the machine
- Remove existing faulty cable
- Plug at denester motor was covered with a bag and had water debris
- Organise and heat gun the new cable to be connected to motor to eliminate any moisture
- Terminate the cabling into the machine VSD
- Power on machine
- Test denestor motor continuously in manual
- Collect the denester magazine setup dimensions from the office and set
- Organise with production to start the line
- Stay onsite and support the line running which had no further issues with denester motor/cabling
- Speak with Gary & Leonard before departing

GENERAL SERVICE REPORT

Large amount of water present 5 hours after clean down. It is recommended to cover the denester magazine or complete unit to prevent water ingress into the motor area below

Denester motor connection, new cable

SPARE PARTS USED				
Part Number:	**Description:**	**Qty:**	**Chargeable?**	
410000001529	Denester motor cable	1	Yes ☐	No☒

UptimeEquip
Flexible Innovative Packaging Systems

SelectEquip
Flexible Innovative Packaging Systems

GENERAL SERVICE REPORT

			Yes☐	No☐
			Yes ☐	No☐

STATUS		
Machine Tested?	Yes☒	No☐
Comments: Tested in production		
Revisit Required?	Yes☐	No☒
Comments:		

RECOMMENDATIONS
Comments: Large amount of water present 5 hours after clean down. It is recommended to cover the denester magazine or complete unit to prevent water ingress into the motor area below

RECOMMENDED SPARE PARTS		
Part Number:	**Description:**	**Qty:**

TECHNICIAN HOURS					
	Anthony			**Paolo**	
Time	**Start**	**Finish**		**Start**	**Finish**
Travel To Site:	06:15	08:15		06:30	09:00
Onsite:	08:15	12:00		09:00	11:30
Travel From Site:	12:00	14:00		11:30	13:30

REPORT SIGN OFF			
	Print Name:	**Signature:**	**Date:**
Customer:	Gary Towsey	X	16.05.23
Technician:	Anthony & Paolo		